

GOVERNMENT OF TELANGANA

ABSTRACT

RIAD – NABARD RIDF – XVI –Khammam District- “BT to the R/F Cherla to Pusuguppa” – Granting of Extension of agreement time up to 30.12.2014 without imposing the liquidated damages - Orders – Issued.

PANCHAYAT RAJ AND RURAL DEVELOPMENT (PROGS.II) DEPARTMENT

G.O.RT.No. 93.

Dated:09.09.2014

Read the following:

1. G.O. Ms. No. 451, GA (RIAD) Dept,dt. 29.7.2011
2. From the CE, PR, NABARD, RIAD, Hyd, Lr.No.AE/DEE/RIIDF XVII/ Pusuguppa/Khammam/2014, dt.6.08.2014.

*** * * * ***

ORDER:

In the circumstances reported by the Chief Engineer, Panchayat Raj, RIAD, NABARD, Hyderabad in reference 2nd read above, Government after careful examination of the proposal, hereby grant Extension of Agreement Time up to 30.12.2014, without liquidated damages, in respect of work, "BT to the R/F Cherla to Pusuguppa", Khammam district sanctioned under RIAD – NABARD RIDF – XVI as the delay was due to essentiality of clearance from the Forest department for carrying out the work and is not attributed to the contractor.

2. The Chief Engineer, Panchayat Raj, RIAD NABARD, Hyderabad, is requested to take necessary action accordingly.
3. A copy of this order is available on the Internet and can be accessed at www.goir.telangana.gov.in.

(BY ORDER AND IN THE NAME OF THE GOVERNOR OF TELANGANA)

J.RAYMOND PETER
PRINCIPAL SECRETARY TO GOVERNMENT

To
The Chief Engineer, Panchayat Raj, RIAD NABARD, Hyderabad.
The Superintending Engineer, Panchayat Raj, Khammam district.
Copy to:
The PS to Hon'ble Minister (Panchayat Raj & IT)
Sc / Sf

//FORWARDED::BY ORDER//

SECTION OFFICER